Weekly Project Update

FIRST HILL STREETCAR



For the Broadway Segment

June 25, 2012 — ISSUE 10 — Page 1 of

This Week: June 25th - July 1st

Track Construction and Water Main Installation

Metro stop relocations at Pine and early morning construction

BROADWAY CONSTRUCTION DETAIL

Weekday Work:

- Howell to Pine
 - Track grading and construction
 - o Rail welding
- Pine to Pike
 - Saw cutting for trackway excavation
- Union intersection
 - Temporary pavement restoration
- Cherry to Jefferson
 - Water main installation
 - Electrical duct bank construction

Weekend Work:


- Howell through Pine intersection
 - Track excavation
- Cherry to Jefferson
 - Water main installation

Work Hours:

- Monday Friday 7:00 a.m. –
 4:00 p.m.
- Saturday 7:00 a.m. 7:00 p.m. Loud impact work under a noise variance, including concrete breaking, may begin at 8:00 a.m.
- Sunday 8:00 a.m. 5:00 p.m.

What to Expect During Construction This Week:

- On street parking and loading restrictions
- One travel lane in each direction on Broadway
- Pedestrian detours
- Construction noise, dust and increased truck activity
- Metro bus stop relocation at Pine for both northbound and southbound passengers



WEEKLY HIGHLIGHTS



Trackway Construction

This roller is compacting the trackway to prepare for this week's rail installation on Broadway



Project Hotline: (206) 257-2121 **Web:** www.seattlestreetcar.org

Email: seattle.streetcar@seattle.gov



www.twitter.com/TheStreetcar

